

ANNEXURE – IV

Certificate of Completion of Contractor

Name & Address of Client :- Toyoda Gosei Minda India Pvt. Ltd.  
P.N. SP – 2,30 & 31,RIICO Indus. Area  
Majarakath Neemrana , Distt – Alwar , Rajasthan

Details of the work Executed by :- Air Solution Corporation  
Plot no-46, Sector – 3, Phase -1, IMT Bawal.

Name of the work :- Old Exhaust SS Ducting work

Agreement Date & No :- 2016130063,2016130040,2016130038,2016120445,  
2016120489,2016120495 / 20.06.2016

Supply Amount of Work :- INR 3082796 /-

Execution Amount of work :- INR 693088/-

Gross Amount of the work done :- INR 3775884/-

Date of Commencement of work:- 22.06.2016

Stipulated date of Completion :- 22.07.2017

Actual Date of Completion :- 10.07.2017

Quality of work ( indicating Grading ) :- OUTSTANDING/Very Good/Good

Brief detail of work done:- GLASS RUN UHF/HAV OLD EXHAUST AND DD LINE DUCT WORK.

  
Signature of the officer with office seal  
Toyoda Gosei Minda India Pvt.Ltd.